SCRRA 2021 Engineering Standards Errata

#	Date	Standard #	Revision	Change
1	3/5/2021	2504	C	Shift concrete ties on bottom profile to center IJ between ties.
2	3/5/2021	2702	A	Revised IJ location on "Turnout - Derail Connected to Signal System" detail and added note 7.
3	3/22/2021	2004	D	Revised concrete tie note on bridges to refer to ES2403.
4	3/22/2021	2403	B	Revised note 12.
5	4/8/2021	0000		April 2021 Errata Release - Update SCRRA Engineering Standards Index.